1st and final Bill

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Name of work :-		Construction of Ramp to Kandyan pantiya at yelabamba dis on East coast-			(Ground floor) and	
	Estt No :-		By Sr. No Letter				
	Job code :-		001 - 18 - 000007				
	H/A :-		P 2415 Reserve fanded for T.G.F committee				
	Admpp :-		CE/YNK2/A.S/362/2017-18 dt 13-03-2018				
	Tech Sanc :-		LE/YNK2/TS 832/2017-18 dt 13-03-2018				
	Comments no :-		87/2018-19 dt 29-11-2018				
	Agency :-		Sri Sai Manjunatha Enterprises				
	Prop		B.P. Mahesh No 45 Thumsagaranahalli Bldg Works Eg.				

Providing and welding pipe spacer at two steel flexible pipe using material - Labour

Date 1

M. A. R. 57 (Rule 116) **No. D**

Measurement Book

117519

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	providing and fixing Stainless Steel with hand rail 50mm ϕ 16 Gauge Hollow pipe Drawing no 11520/ HRSC/ Stair case railing as per Chief architect Welded to vertical Hollow 50mm dia pipe of 16 Gauge Stainless Steel vertical pipe Spaced at 1.20 mm regullar interval and 5 mm of 25 mm dia Stainless Steel Hollow horizontal Hollow pipe the railing assembly is fixed to vertical 50mm dia using Expantion bolt by drilling concrete etc complete including cost of all material, Labour Hire of machines and Electrical Charges etc complete as per Govt.						
	Staircase railing						
		1	3.70	-	1.50	= 5.55 m²	
		1	4.10	-	1.30	= 5.33 m²	

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions: Number	Length	Breadth	Depth	Contents	Reference to last measurement
1	2	3	4	5	6	7	8
3/	providing and Constructing Rubble Stone masonry in foundation with cement mortar (1:6) Cement mortar (1:6) in each course including cost of material, curing complete as per spec.						
	Steps						
		4	6.50	0.55	0.50	33.50 m³	
		4	7.35	0.35	0.60	6.59 m³	
		4	8.55	0.35	0.40	4.79 m³	
		4	9.50	0.35	0.15	2.00 m³	
						47.18 m³	
4/	providing and constructing plinth/Step in Rubble Stone masonry					@ Rs 172.20/-	

7.0 237 m³
providing 20mm thick cement plaster 1:3 to Stone masonry including cost of material Scaffolding (Basement floor) (mantep)

M. A. R. 57 (Rule 116) **No. D**

Measurement Book

117521

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Number	Dimensions: Length	Dimensions: Breadth	Dimensions: Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
	in Superstructure with cement mortar 1:4 edges of Stones (Little dressed in course not less than 15cm high bond Stones at 2m apart in each course including cost of materials Labour, curing complete as per Spn.						
	T.Qty 2.37 m³	1	1.30	1.30	1.40	= 2.37 m³	₹ 15,168.00
		@ ₹ 6400/m³					
5)	providing 20mm thick Cement mortar single coat with Cement mortar 1:3 to Stone masonry & complete Surface including rounding of corner wherever required smooth rendering, providing and removing Scaffolding cost of materials Labour, curing etc complete as per Spn.						
	Basement floor	2	1.30	—	1.40	3.64 m²	
	(mantep)	2	1.30	—	1.40	3.64 m²	

MEASUREMENT BOOK

Date	Full description, etc. of work	Number	Dimensions: Length	Dimensions: Breadth	Dimensions: Depth	Contents	Reference to last measurement
1	2	3	4	5	6	7	8
	Central Transept Sunpoint on pd Ground floor	(a)					
	1 ft. 6 in.		13.10			Ground floor	171.6
	Pavements. Ground floor Quadrangle. Cloisters. Chapter House. Vestry. Common Room. Kitchen. Refectory. Dormitory. Infirmary. Chapel. Lavatory. Offices. Cellarer's Department. Guest Rooms. Abbot's Lodging. Gate House. Brewhouse. Bakehouse. Stables. Granary. Workshops. Mill. Fishponds. Gardens. Orchards. Cemetery. Precincts. Boundary Wall.						
	Fig. 188						
	Fig. 188 171.6						
	Fig. 188 171.6						
	Fig. 188 171.6

MEASUREMENT BOOK

Date 1	Full description, etc. of work 2	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
	Ramp - a	1	10.45	4.55	-	= 51.73 m³	
	Ramp - b	1	3.80	4.95	-	= 18.62 m³	
	Ruf beam side (monday)	8	13.10	-	0.60	= 62.88 m³	
		8	13.10	-	0.45	= 47.16 m³	
		4	13.10	-	0.45	= 23.58 m³	
		2	13.70	-	0.45	= 12.33 m³	
		2	4.65	-	0.45	= 3.35 m³	
		2	4.10	-	0.45	= 3.69 m³	
		2	4.65	-	0.45	= 3.35 m³	
		2	4.10	-	0.45	= 3.69 m³	
	Ruf beam Bottom (monday)	4	13.60	-	0.45	= 23.58 m³	
		2	13.60	-	0.45	= 11.79 m³	
		1	13.10	-	0.20	= 5.24 m³	
		1	4.05	-	0.50	= 1.82 m³	
		1	4.10	-	0.20	= 0.82 m³	

Ruf b
Ruf beam (
For brick pillars (
Cut to Retaining wall
Existing Retaining wall
T-Q 804.24 m²
provide of steel
Threads of steel

M. A. R. 57 (Rule 116) **No. D**
Measurement Book

117525

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Number	Dimensions Length	Breadth	Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
	Roof beam Sides (Ramp a)	4	10.45	—	0.60	= 25.08 m²	
	Roof beam Bottom (Ramp b)	4	4.95	—	0.45	= 8.91 m²	
	For Brick pillars (GF)	2	10.45	0.45	—	= 9.41 m²	
	Ext to Retaining wall	2	4.95	0.45	—	= 4.46 m²	NIL
	Existing Retaining wall	24	1.80	—	1.20	= 51.84 m²	
		2	15.60	—	0.60	= 18.72 m²	
		1	30.60	—	2.30	= 69.00 m²	
	T-Q 804.21 m²				T-Q	804.21 m²	
		@ Rs. 394-00/m²					Rs. 316859=00
12	providing Ceramic tiles of approved make, shade and size for flooring treads of Steps and landing laid on a bed of 12 mm thick Cement mortar						

M. A. R. 57 (Rule 116) No. D

Measurement Book

117527

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	having 3 tons compaction roller to compact in between joint. joints in the side walls including cost of materials Labour and Hire charges by placing part of sand under compaction of paver surface Labour and Hire of machineries complete as per spec.						
		1	30.00	5.00	—	= 150.00 m²	
		1	30.00	5.00	—	= 150.00 m²	
		1	30.00	5.00	—	= 150.00 m²	
		1	30.00	5.00	—	= 150.00 m²	
		1	13.40	5.00	—	= 067.00 m²	
	T. Qty 667.00 m²	@ ₹ 1100.00/m²			T. Qty.	667.00 m²	Rs. 733700.00

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions				Contents	Reference to last measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Certificate						
	1) Certified that the work is satisfactory.						
	Executive Engg.						
						Total Rs - 32,16,980-00	
						Carried over 32,16,979-00	

M. A. R. 57 (Rule 116) No. D

Measurement Book

117528

Serial No. .....

Name of work Construction of Karagamantap (Ground floor) and Ramp to Karaga mantap at Yelahanka Lake in and no 3 Yelahanka Division.

Name of Contractor of nature of Agency Labour.

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
						Total 79.00 Rmt. Length	
						79.00 x 1.30 H.	
	Stainless Steel Railings around the Karagamantap					46.75 mt.	
	6.70m						
	13.60 mt						
	Stainless Steel Railings		4.15m				
			4.10 mt				
			3.70				

Quantity ME 25-05-19

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions: Number	Length	Breadth	Depth	Contents	Reference to last measurement
1	2	3	4	5	6	7	8
	Total Cost Cost Cost CST LR TD CR.	Int & final SBR	NOOH	19-20 28-6-19			

Total Cost
Cost
Cost
CST
LR
TD
CR.

3216979-00
28733-00.
28733-00
32169-00
32169-00
3216-00
28928-00
153928-00
3063051-00

Int & final SBR NOOH 19-20 28-6-19

Audited & Admitted for Rs. 3216979-00
(Three lakh twenty one thousand nine hundred seventy nine only)
and Rs. 3063051/-
153928/-
Accts. Supdt.
Yelahanka Division
BBMP
by Cheque
Adjustement
Exe. Engineer
Yelahanka Division
BBMP